

October 14, 2014

## **WEEKLY UPDATE**

As of 8:00 PM Friday, October 10<sup>th</sup> the north half of the new Colorado Street in stage three has been poured. This concrete needs to cure and the contractor needs to demobilize the paving equipment but the remaining work is sidewalks and drives only. The street is open to traffic and delays from here to the end should be minimal. This new pavement has been signed for 15 MPH speed limit because there will still be construction activity along the north side. The completion date is very dependent on weather and the cooler wetter weather could dramatically change this schedule but all paving looks to be done by mid-November, and some seeding may need to be pushed into next spring.

The city and the general contractor request all of the traveling public to only travel Colorado Street if you live or work on Colorado Street.

**Tentative completion of the north half of all paving is mid-November, 2014.**

Jim Edgmond, Construction Project Manager: 563-260-5724



New PCC pavement on north side getting close to end.