



City of Muscatine MadCreek Sewer Extension

Current Project

Description

The Mad Creek Sewer Extension project involves the construction of approximately 11,800 feet of 15" sanitary sewer pipe between the Ripley Mobile Home Park and Park Avenue West near the end of the Greenbelt Trail where it will connect with the City sanitary sewer system. This project began with the clearing of trees and brush from City-owned property on Park Avenue West. The sewer pipe will be buried between 37 sewer structures on public and private properties north of Muscatine. Placement of the first sewer structure began on Monday, December 17th. A completion date of June 14, 2013 has been established for the project.

Project Area/Length	11,800 ft	Project Engineer:	Shoemaker & Haaland
Estimated Cost	\$1,514,900.75	Inspector:	Steve Dalbey
Federal Funding	N/A	Contact Info.	
State Funding	N/A	Contractor:	Cornerstone Excavating
Local Funding	\$594,414.75	City Project No.	100-74-A
Other Funding- Ripleys	\$400,000.00	No.	

Action	Date	Action	Date
Concept Plan	May 1, 2012	Award	October 18, 2012
NEPA Approval		Approve Contract & Bond	November 1, 2012
Preliminary Plan	July 15, 2012	NPDES Permit Approved	October 26, 2012
Easements	Ask Jim Rudisill, City hall	Preconstruction Meeting	November, 2012
Public Hearing	September 20, 2012	Begin Construction	December 17, 2012
Approve Plans/Specs	September 20, 2012	Completion Date	June 30, 2013
Bid Opening	October 9, 2012.	Accept Complete Project	August 1, 2013
Percent of Contract Completed:	100.0%	As of:	June 5, 2013

Items	Date	Description	Amount
Contract Amount			\$994,414.75
Change Order # 1	March 4, 2013	Delete stream crossings and add rock concrete items.	(-) \$29,775.00
Change Order # 2	June 20,2013	Field tile, culverts, additional removals	(+)
Other Adjustments			
Final Project Cost			\$952,538.97
Retainage			\$47,626.95



Note: Italics indicates proposed dates or approximate amounts

